

J T BEVANN DRYLINING SPECIALISTS LTD

WORKPLACE RISK ASSESSMENT NUMBER: 014				DATE: 30.09.04		
LOCATION:						
OPERATION/PROCESS RENDERING & FLOOR SCREEDING				MANUAL HANDLING ASSESSMENT Will be required for each Operative as required.		
EQUIPMENT USED Mixers, Trowels, Shovels, Wheelbarrows, Access equipment				COSHH ASSESSMENT As per manufacturer's data sheets		
SUBSTANCES USED Sand, Cement, Lime & Admix properties				NOISE ASSESSMENT		
Hazards Identified				Before Controls		After Controls
				L	M	H
Manual handling				X		
Back strain				X		
Falling from height						X
Dust				X		
Skin contact/cuts				X		
Exposed Persons: Operatives and bystanders/colleagues						
FREQUENCY OF EXPOSURE Varied				DURATION OF EXPOSURE Varied		
CONTROL MEASURES P.P.E. INSTRUCTION/INFORMATION/TRAINING COSHH assessments made available to Operatives along with Manufacturer's data sheets. Training and information is provided on how control measures should be applied. Appropriate personal protective equipment is provided and worn. Dust masks to be worn when mixing materials. Clean water to be used for mixing of materials. Hop-ups and access equipment to be checked daily to ensure they are in good condition. Knee pads and rubber gloves to be worn when screeding. Ensure good housekeeping against tripping/fall hazards.						
MONITORING RESULTS						
ASSESSOR				POSITION		