

J T BEVANN DRYLINING SPECIALISTS LTD

WORKPLACE RISK ASSESSMENT NUMBER: 010			DATE: 30.09.04		
LOCATION:					
OPERATION/PROCESS STORAGE AND DISPOSAL OF MATERIALS			MANUAL HANDLING ASSESSMENT Will be required for each operative as required.		
EQUIPMENT USED			COSHH ASSESSMENT May be required depending on substance handled		
SUBSTANCES USED Plasterboards/Plasters/Metal/Timber			NOISE ASSESSMENT		
Hazards Identified			Before Controls		After Controls
			L	M	H
Manual handling				X	
Exposed Persons: Operatives and bystanders/colleagues					
FREQUENCY OF EXPOSURE Varied			DURATION OF EXPOSURE Varied		
CONTROL MEASURES P.P.E. INSTRUCTION/INFORMATION/TRAINING Materials are stored correctly and securely before and after use. Materials are not stored above head height. Stacked materials are only stored on a firm, level surface to prevent toppling. Materials are not stacked/stored so that they cause obstruction. The off-loading of materials from delivery vehicles is carried out in a safe manner. Those not involved in off-loading activities are kept out of the area. Waste to be placed in skips (where provided) Rubbish and other waste materials (not in skips) to be stored tidily. Rubbish is not to be burned on site. Food waste is disposed in a safe manner.					
MONITORING RESULTS					
ASSESSOR			POSITION		